



Temporary Parking Lot will be removed when additional parking spaces are available for school use. After review with CHA, PW, Brightview and Warner Larson, a plan was established to plant all trees in the optimum seasons when Phase 1 temporary construction is removed during the fall 2022 into the spring of 2023.

Phase 1 parking areas and roadways will receive Binder Course and temporary striping only. The top coat and the final line striping will be completed when PH 2 is finished and the entire campus is turned over to the town for use.

