SKANSKA DRAFT

Potential Change Order Request

Skanska USA Building Inc.

1318017 - Belmont Middle and High School 221 Concord Street Belmont, MA

| 13180 | 17 Belmont Middle and | High School | | |
|----------|----------------------------------|-------------|-------------------------------|-----------------|
| Potentia | al Change Order: 933 | | | Date: 6/15/2023 |
| To: | Thomas Gatzunis | From: | Mike Morrison | |
| | Daedalus Projects Incorporated | | Skanska USA Building Inc. | |
| | 1 Faneuil Hall Marketplace South | | 101 Seaport Boulevard | |
| | Floor 3 | | Suite 200 | |
| | Boston, MA 02109 | | Boston, MA 02210 Tel: Fax: | |

Description

CE 2260 Added Scope for Risk 3 PV Racking System

Notes

This PCO is to track additional cost related to the PV racking system scope. PV specification 263100 2.3D note that the racking system is to be completely ballasted without the use of mechanical attachments. Based on the layout shown in the contract documents and the wind classification of the projective. 1267 mechanical roof attachments are required to support the system. This proposal includes the cost to furnish, install and coordinate the additional roof attachments required but not detailed/ quantifiable in contract documents. All costs related to schedule delays have been excluded from this revision. Any/all cost related to schedule delays will be tracked and submitted in a future cost event.

Neither the adjustments to the Contract Price nor the Contract Time upon which this PCO is based contemplates any project delays, suspensions, disruptions, cost escalations or other impacts caused, directly or indirectly, by the Pandemic (as defined in the GMP), as such cost adjustment to the Contract Sum and GMP shall be reconciled in accordance with the Owner Pandemic Allowance. Skanska further reserves all rights to request adjustment of the Contract Time as a result of the Pandemic Standards and in connection with this PCO. Skanska will make every reasonable effort to provide the required documentation and notice in accordance with this Contract, however, Skanska may not be able to meet the contractual deadlines due to circumstances outside of Skanska's control.

Schedule Impact

Skanska reserves the right to continue to assess our construction schedule on a monthly basis and advise the Owner of any impacts at that time.

| Item No | Company | Item Description | Amt Prop |
|---------|---------------------------------|---|--------------|
| 0001 | Wayne J. Griffin Electric, Inc. | PV Panels - Wayne Griffin (082) - Proposal #8 6.14.2023 | \$220,529.00 |
| 0002 | Silktown Roofing, Inc. | ALLOWANCE: Roofing & Flashing - Silktown Roofing 035 - Calculation based of 1267 attachments. Calculated based of installation of 3 attachments an hour. Labor only (\$95/Hr). | \$60,000.00 |
| 0003 | Wayne J. Griffin Electric, Inc. | ALLOWANCE: PV Panels - Wayne Griffin (082) - Project pricing for additional racking and attachments for roof that is being designed for 10 degree tilt | \$25,000.00 |

Printed on: 6/15/2023

Page 1 of 2

SKANSKA

Skanska USA Building Inc.

1318017 - Belmont Middle and High School 221 Concord Street Belmont, MA

Belmont Middle and High School

Potential Change Order Request Skanska Standard With Architect Signature

| Potential Change Order: 933 | | | Date: 6/15/2023 |
|-----------------------------|------------------------|--|-----------------|
| 0004 | Silktown Roofing, Inc. | Roofing & Flashing - Silktown Roofing 035 - | \$5,000.00 |
| | | Projected cost for roofer to intall additional attachment points | |
| Level 002 | | 2.70% CCIP Markup | \$8,384.00 |
| Level 003 | | 5.00% Skanska O & P Markup | \$15,946.00 |
| Level 004 | | .73% P & P Bond Markup | \$2,444.00 |
| | | PCO #933 Total: | \$337,303.00 |

| Submitted By: Signature | | A | Architect/Design Approval By: Signature Signature | | | Approved By: | |
|----------------------------|---------------|-----------|---|----|-----------|-----------------|--|
| | | Signature | | | Signature | | |
| Name | Mike Morrison | Name | Brian Spangler | Na | ame | Thomas Gatzunis | |
| Date | | Date | | Da | ate | | |
| | | | | | | | |

Printed on: 6/15/2023

Page 2 of 2