

Potential Change Order Request

Skanska USA Building Inc.

1318017 - Belmont Middle and High School

221 Concord Street Belmont, MA

1318017 Belmont Middle and High School

Potential Change Order: 933 Date: 6/15/2023

To: Thomas Gatzunis From: Mike Morrison

Daedalus Projects Incorporated Skanska USA Building Inc.
1 Faneuil Hall Marketplace South 101 Seaport Boulevard

Floor 3 Suite 200

Boston, MA 02109

Boston, MA 02210

Tel: Fax:

Description

CE 2260 Added Scope for Risk 3 PV Racking System

Notes

This PCO is to track additional cost related to the PV racking system scope. PV specification 263100 2.3D note that the racking system is to be completely ballasted without the use of mechanical attachments. Based on the layout shown in the contract documents and the wind classification of the project site. 1267 mechanical roof attachments are required to support the system. This proposal includes the cost to furnish, install and coordinate the additional roof attachments required but not detailed/ quantifiable in contract documents. All costs related to schedule delays have been excluded from this revision. Any/all cost related to schedule delays will be tracked and submitted in a future cost event.

Neither the adjustments to the Contract Price nor the Contract Time upon which this PCO is based contemplates any project delays, suspensions, disruptions, cost escalations or other impacts caused, directly or indirectly, by the Pandemic (as defined in the GMP), as such cost adjustment to the Contract Sum and GMP shall be reconciled in accordance with the Owner Pandemic Allowance. Skanska further reserves all rights to request adjustment of the Contract Time as a result of the Pandemic Standards and in connection with this PCO. Skanska will make every reasonable effort to provide the required documentation and notice in accordance with this Contract, however, Skanska may not be able to meet the contractual deadlines due to circumstances outside of Skanska's control.

Schedule Impact

Skanska reserves the right to continue to assess our construction schedule on a monthly basis and advise the Owner of any impacts at that time.

Item No	Company	Item Description	Amt Prop
0001	Wayne J. Griffin Electric, Inc.	PV Panels - Wayne Griffin (082) - Proposal #8 6.14.2023	\$220,529.00
0002	Silktown Roofing, Inc.	ALLOWANCE: Roofing & Flashing - Silktown Roofing 035 - Calculation based of 1267 attachments. Calculated based of installation of 3 attachments an hour. Labor only (\$95/Hr).	\$60,000.00
0003	Wayne J. Griffin Electric, Inc.	ALLOWANCE: PV Panels - Wayne Griffin (082) - Project pricing for additional racking and attachments for roof that is being designed for 10 degree tilt	\$25,000.00

Printed on: 6/15/2023 Page 1 of 2

Potential Change Order Request

SKANSKA

Skanska USA Building Inc.

1318017 - Belmont Middle and High School

221 Concord Street Belmont, MA

Belmont Middle and High School

Potential Change Order Request Skanska Standard With Architect Signature

Potential C	hange Order: 933		Date: 6/15/2023
0004	Silktown Roofing, Inc.	Roofing & Flashing - Silktown Roofing 035 - Projected cost for roofer to intall additional attachment points	\$5,000.00
Level 002		2.70% CCIP Markup	\$8,384.00
Level 003		5.00% Skanska O & P Markup	\$15,946.00
Level 004		.73% P & P Bond Markup	\$2,444.00
		PCO #933 Total:	\$337,303.00

Submitted By:	Architect/Design Approval By:	Approved By:
Signature	Signature	Signature
Name Mike Morrison	Name Brian Spangler	Name Thomas Gatzunis
Date	Date	Date

Printed on: 6/15/2023 Page 2 of 2

	Preliminary Design	<u>ın</u>			
	SDA Contract Documents		Degree Tilt llowable Panels)		.0 Degree Tilt 06/28/2023
Cuiffin Coate					
Griffin Costs Panel Count	2431	ć	2 255		2,200
Panel / Rack Cost	2431	\$	2,255	-	(61,745
Block Count	3851	\$	3,851		10,575
Block Cost	3831	\$	5,631	\$	23,877
Strut Material	+	\$	55,439	\$	29,881
Anchor Count		\$	1,267	٠,	682
Anchor Count Anchor Material	0	\$	48,133	\$	25,909
Garlock		\$	20,000	\$	20,000
Crane		\$	8,500	\$	17,000
Labor		\$	43,345	\$	70,147
Misc., OH &P		\$	45,112	\$	57,248
Total		\$	220,529	\$	182,316.86
		•			
Silktown (Estimate)					
Labor (3 Anchors/hr) \$95/hr		\$	40,000	\$	20,045.00
Misc. Roof Materials		\$	20,000	\$	5,000.00
Mech Attachment Testing Allowance		\$	5,000	\$	5,000.00
Total		\$	65,000	\$	25,045.00
Allowance to Get 2431 Panels	T	\$	25,000	T\$	
	Subtotals Subs Costs Only	\$	310,529	\$	207,362
	,	-	Reduction	\$	103,167
			m	ىن	ىنىس
Skanska (Estimate)					
General Conditions				\$	102,000.00
General Requirements				\$	80,000.00
PT Allowance for Off Hours Loading					10,000
OH&P		\$	26,774	\$ \$2	20,000 35,042
Skanska Total Costs		\$	26,774	\$	217,042.00
Total Costs		\$	337,303	\$ \$2	270,000 424,40 4
3000		T T	Increase	\$	87,101
			Decrease	•	\$(67,000)

Decrease \$(67,000)

Original Bid 2,431 panels

5 Deg Tilt

1,142.57 kWdc

1,349,397 kWhr/yr

Current Layout 2,207 panels

10 Deg Tilt 1,059.36 kWdc~ (Reduction of 83.21 kWdc = 92.7% of original 7.3% reduction) June 28, 2023

1,249,827 kWhr/yr

