

# Perkins&Will

## PENDING DOCUMENT REVISIONS LOG

Belmont Middle and High School

1/24/2022

### → NEW ITEM SINCE LOG DATED 1/17/22

PENDING REVISIONS				
ID	To Issue	OME	Subject	Description
ASI-033	2/1/2022	\$0	POOL & FIELD HOUSE BANNER SYSTEM DETAILS	Clarifications to banner support system.
ASI-217	1/14/2022	\$0	BUILDING GRAPHICS ARTWORK	Provide final artwork for building wall and gym floor graphics.
PR-091 AMENDED	1/14/2022	\$50,000	ART WING VENTILATION	Provide enhanced clay particle filtration in Art Rooms.
PR-101 AMENDED	1/14/2022	\$46,000	VIDEO PRODUCTION REVISIONS	Providing additional info. at Skanska's request to more accurately price what was originally proposed in PR-101 and reducing scope PW researching options to provide locking mechanism for (2) sliding glass panels at the auditorium control room, per direction from Bill Lovallo during 11/18/21 walkthrough.
PR-111	TBD	\$1,000	LOCKS FOR AUD. CONTROL ROOM SLIDING WINDOWS	PR-116 AMENDED proposes alternate design for vehicular protection at the generator following \$50K+ estimate for original proposal.
→ PR-116 AMENDED	2/4/2022	TBD	VEHICULAR PROTECTION FOR GENERATOR	
PR-123	TBD	\$30,000	PERMANENT DARKROOM & PHOTOGRAPHY ROOM REVISIONS	Proposed revisions to the permanent darkroom following temp. darkroom experiences: - Red light quantity and brightness. - Clear spacing and height of dividers. - Upgraded exhaust system in Photography Room
PR-124	1/14/2022	\$20,000	CONCORD & GODEN ROADWAY DRAINAGE - SCHEMATIC DESIGN PROPOSAL	PR-124 provides a schematic design proposal to add a catch basin and modify roadway grading at Concord & Goden streets to address ponding.
PR-125	TBD	\$20,000	AUDITORIUM BALCONY RAIL	PR-125 proposes an additional handrail along the leading edge of the auditorium balcony seating area as well as a proposed revision to the slope of the millwork cap.
PR-126	TBD	\$20,000	MILLWORK CAP REVISIONS	PR-126 proposes a sloped in lieu of flat millwork cap along the leading edge of the auditorium balcony.
PR-127	2/4/2022	\$4,000	MS MOBILE TRASH CABINETS REVISIONS	This Directive revises the detailing of the mobile trash cabinets to provide more strength and rigidity to the units. Note: Option to eliminate and replace with Furniture as cost effective solution
PR-128	1/21/2022	\$7,500	ADD EXTERIOR LADDER TO ACCESS FIELD HOUSE ROOF	Adding exterior ladder south of existing small gym to access Field House roof.
PR-129	1/14/2022	\$7,500	STAIR 10 HANDRAIL	Adding code-required permanent handrail to stair 10, which is the small stair leading to the stage from the main auditorium audience level.
→ PR-131	1/28/2022	TBD	EXTERIOR BOTTLE FILLER REVISIONS	PR-131 proposes capping plumbing and waste service to the bottle filler unit installed as part of Phase 1, and removes all bottle filler/water fountains and associated plumbing in Phase 2.
PR-132	1/28/2022	TBD	ADDED POWER & DATA TO STORAGE ROOM F168A	Adding power and data to storage room F168A per Owner request.

# Perkins&Will

## PENDING DOCUMENT REVISIONS LOG

Belmont Middle and High School

1/24/2022

→	PR-133A	1/26/2022	TBD	REMOVAL OF EXISTING TRANSITE DUCT BANK	PR-133A proposes removal of existing buried transite pipes that were formerly used as a tel/comm duct bank.
→	PR-133B	1/26/2022	TBD	SELECTIVE DEMO. OF EXISTING TRANSITE DUCT BANK	PR-133B proposes selective demolition of existing transite duct bank where required to install new work, and requests a unit price for removal of ACM pipe.
	CCD-334	1/14/2022	\$2,500	ROOM NUMBER CHANGES	Modify room numbers in (5) rooms in Phase 1 and (6) rooms in Phase 2 to facilitate signage by having room prefix to be the same as adjacent rooms.
	CCD-369	2/1/2022	SEE PR-124	CONCORD & GODEN ROADWAY DRAINAGE - PERMANENT DESIGN	Additional drainage and/or grading revisions to southeast corner of Concord & Goden Sts. due to ponding in moderate to heavy rains.
	CCD-386	TBD	\$15,000	PHASE 1 SECURITY CAMERA OBSTRUCTIONS	Relocating ceiling devices to permit clear lines of sight for several obstructed security cameras in Phase 1.
	CCD-400	1/14/2022	\$20,000	TEMP. DARKROOM EXHAUST	CCD-400 provides exterior wall exhaust for the temp. darkroom in lieu of roof-mounted exhaust. Also included is localized exhaust for the work counter in the temp. photography room.
	CCD-401	TBD	\$1,000	AUDIBLE FIRE ALARM SIGNAL AT OFFICE B332	Modifying fire alarm devices at Office B332 to ensure audible signal meets required dB levels.
Subtotal Pending Rev.			<b>\$244,500</b>		

### REVISIONS ISSUED LAST WEEK THAT WERE NOT SHOWN ON PREVIOUS LOGS:

ASI-232 - AREA D L2 FLOOR BOX LOCATIONS - ASI-232 PROVIDES DIMENSIONS FOR (2) ELECTRICAL FLOOR BOX LOCATIONS PER 033000-74.0 SUBMITTAL MARKUPS. THESE FLOOR BOXES ARE SHOWN IN THE ELECTRICAL DRAWINGS, BUT NOT LOCATED IN THE ARCHITECTURAL SLAB EDGE DRAWINGS.