

Belmont Middle & High School Project Update

October 2019

October 2019 Work Performed

- Excavated Foundation Elements – Pile Caps & Grade Beams.
- Cut and Prepared Piles for Reinforcement.
- Located, Reinforced & Formed Foundation Elements – Pile Caps & Grade Beams.
- Installed Anchor Bolts and Placed Concrete for Foundation Elements.



Photo 1 – Installation of Concrete Formwork.



Photo 2 – Installation of Grade-Beam Rebar and Brick Shelf Rebar.



Photo 3 – Formed and Reinforced Pile Cap with Anchor Bolts.



Photo 4 – Exterior Pile Cap at Grade Beam with Anchor Bolts.



Photo 5 – Placing Interior Pile Caps.



Photo 6 – Placing Grade Beams and Pile Caps.

November 2019 Look-Ahead

- Insulating and Backfill of Foundation Elements – Pile Caps & Grade Beams.
- Installation of Mini-Piles.
- Layout, Reinforcing & Forming Foundation Elements – Pile Caps & Grade Beams.
- Installation of Anchor Bolts and Placement of Concrete for Foundation Elements.