Activity ID	Activity Name	Remaining Duration	Start	Finish
Belmont Middle & High School - 18Aug22 Schedule Update				
Construction Summary				
Phase 2 - Demo Remaining School / Complete School				
SUM- 2120	Install Playing Field (North End of Site)	0	21-Jun-21 A	15-Apr-22 A
SUM-3360	Begin Mobilization	0	28-Jun-21 A	
SUM-3000	Mobilize for Phase 2 Construction	0	28-Jun-21 A	15-Jul-21 A
SUM-3010	Complete Abatement & Demo of Existing Building	0	16-Jul-21 A	15-Oct-21 A
SUM-3350	Begin Piles	0	06-Oct-21 A	
SUM-3030	Pile Installation	0	06-Oct-21 A	25-Oct-21 A
SUM-3370	Pool & Black Box Turnover	0		12-Oct-21 A
SUM-3040	Concrete Foundations	0	01-Nov-21 A	16-Dec-21 A
SUM-3380	Auditorium Turnover	0		02-Dec-21 A
SUM-3310	Complete Foundations	0		16-Dec-21 A
SUM-3050	Structural Steel Erection	0	05-Jan-22 A	08-Mar-22 A
SUM-3060	Install Decking / Detail	0	10-Jan-22 A	30-Mar-22 A
SUM-3220	Prep & Place Slabs on Deck	0	20-Jan-22 A	27-Apr-22 A
SUM-3320	Complete Steel Erection	0		08-Mar-22 A
SUM-3080	Overhead MEP Installation	40	11-Apr-22 A	14-Oct-22
SUM-3070	Exterior Facade	72	12-Apr-22 A	01-Dec-22
SUM-3330	Complete Slabs on Deck	0		27-Apr-22 A
SUM- 2230	Construct Sports Fields	154	29-Apr-22 A	30-Mar-23
SUM-3340	Complete Spray Fireproofing	0		22-Jun-22 A
MILE-3300	Building Tight - Area D	0		15-Jul-22 A
SUM-3090	Interior Drywall & Finishes	141	08-Aug-22 A	13-Mar-23
MILE-3320	Building Tight - Area F	0		23-Aug-22
SUM-3410	Final Building Inspections for Phase 2	153	02-Sep-22	13-Apr-23
SUM- 2220	Site Improvements	85	03-Apr-23	02-Aug-23
SUM-3390	Install Photovoltaic System	106	03-Apr-23	31-Aug-23
MILE-3330	Turnover Building - Phase 2	0		13-Apr-23
SUM-3400	Complete Phase 1 / Phase 2 Integration	97	14-Apr-23	31-Aug-23
MILE-3340	Substantial Completion - Phase 2	0		21-Jul-23
MILE-3310	Complete Integration / Receive Final Certificate c	0		31-Aug-23*



Remaining Level of Effort | Remaining Work
Actual Level of Effort | Critical Remaining Work
Actual Work | Milestone

TASK filter: Summary.

© Oracle Corporation

SKANSKA