



Date: 1/6/2022

Prime Contract Change Order Number 030

Belmont Middle and High School

Project # 1318017

Skanska USA Building Inc.

To Contractor:

Skanska USA Building Inc.
101 Seaport Boulevard
Suite 200
Boston, MA 02210

Architect's Project No:

1318017-000

Contract Date:

7/7/2018

Contract Number: 999

The Contract is hereby revised by the following items:

Change Order #30

AR	CE	Description		Amount
513R001	1313	CCD 365 AMENDED REMOVAL OF STRAINER AND BACKFLOW PREVENTER AT WATER METER PER WATER DEPARTMENT	\$	9,316.00
522	1344	RFI 1418 Masonry Infills in Field House	\$	38,541.00
531	1405	Reinstallation of Bleacher Foot Boards	\$	6,817.00

The original Contract Value was.....	\$	240,341,185.00
Sum of changes by prior Prime Contract Change Orders.....	\$	12,292,129.00
The Contract Value prior to this Prime Contract Change Order was.....	\$	252,633,314.00
The Contract Value will be changed by this Prime Contract Change Order in the amount of.....	\$	54,674.00
The new Contract Value including this Prime Contract Change Order will be.....	\$	252,687,988.00
The Contract duration will be changed by.....		0 Days
The revised Substantial Completion date as of this Prime Contract Change Order is.....		

Skanska USA Building Inc.

Perkins & Will, Inc.

Town of Belmont

CONTRACTOR

ARCHITECT

OWNER

101 Seaport Boulevard
Suite 200
Boston, MA 02210

225 Franklin St, Boston, MA 02110

455 Concord Ave
Belmont, MA 02478

Address

Address

Address

By James Craft

By Brian Spangler

By William Lovallo

SIGNATURE

SIGNATURE

SIGNATURE

DATE

DATE

DATE

Perkins&Will

Belmont Middle and High School

PCCO-030 Item Descriptions

1/11/2022

PCO	CE	Description	Amount	Reason
513R1	1313	CCD-365 AMENDED - REMOVAL OF STRAINER AND BACKFLOW PREVENTER AT WATER METER PER WATER DEPARTMENT	\$9,316	CCD-365 removed a backflow preventer and relocated a strainer at the incoming water service and meter at the direction of the Town's Water Division.
522	1344	RFI 1418 - MASONRY INFILLS IN FIELD HOUSE	\$38,541	RFI 1418 response provided direction to infill several existing openings that are no longer required on the north side of the field house. The contract documents indicate salvaged brick to be provided for these openings on the exterior, but did not specify the backup construction type.
531	1405	REINSTALLATION OF BLEACHER FOOT BOARDS	\$6,817	Cost represented in this PCO is to reinstall foot boards on the existing bleachers. These were removed early by the Town in an effort to salvage wood for classroom instruction.